

Minutes of the Meeting held on 25.03.2008 & 26.03.2008 at Scope Minar, Laxmi Nagar, New Delhi under the Chairmanship of Additional Secretary (Coal) to review the progress of captive mining blocks and the associated end use projects.

1. A meeting was held on 25th and 26th March '08 at 10.30 AM in Scope Minar, Laxmi Nagar, New Delhi under the Chairmanship of Additional Secretary (Coal) with the agenda
 - to review the progress of development of coal blocks allocated upto December, 2007 alongwith their associated end use projects,
 - to seek feedback from the allocatees for ensuring expeditious development in both the end use projects and the captive coal blocks
2. List of participants is enclosed as Annexure.
3. Additional Secretary, the Chairman of the Review Committee, welcomed all the representatives attending the meeting on behalf of captive block allocatee companies and the representatives of the Central and State Govts. He informed that an ambitious target for production of 104 million tonnes has been kept for 2011-2012, the terminal year of Eleventh Five Year Plan, from captive coal blocks. This requires growth of around 35-40% in captive block segment alone. This can only be achieved if the concerned block allocatees take necessary initiatives with earnest effort to develop the mines. Otherwise the ultimate objective behind captive blocks allocation will be defeated.
4. Joint Secretary (Coal) explained the basic purpose and objective of the review meeting. He underlined the importance the Government assigns to the timely development of coal/lignite blocks by the allocatees. In case, the block allocatees had any genuine problems, these should be highlighted in the review meeting, since representatives from the State Governments were also present. All possible help would be extended to them to overcome the problems. However, it was made clear that finally it was the responsibility of the coal block allocatees to deliver the results. Otherwise, Government would be constrained to de-allocate blocks where there was no satisfactory progress, either in the development of block or in setting up the end-use project for which the captive coal block was allocated. He further informed that deduction of BG earmarked for slippage of milestones would be started from July 2008 and the block allocatees should take suitable steps to avoid the same.
5. The status of progress in respect of each block and its associated end-use project was reviewed on both the days and also the difficulties faced by the block allocatees were discussed. The position emerged as follows:
 - 1) **Coal blocks allotted from 1993 to 2003**

(a) 27 companies/Govt. PSUs were allocated 40 coal blocks out of which 19 blocks were allocated till 2002 and 21 blocks were allotted in 2003 itself. In respect of one block, namely, Takli-Jena-Bellora (South) allocated to M/s. Central Collieries Co. Ltd, mining lease has been declared void. The salient status in terms on no. of blocks is as follows:

Gross allotted (1993-2003) - 40, De allocated - 1, Net allocated - 39,
Producing till 3/07 - 11, Started producing (4/07-3/08) - 3,
Opening permission granted and coal production expected in 2008-09 - 9,
Out of 16 remaining blocks, expected to start production (2008-09) -10, (2009-10)

- 6,

(b) Status of coal blocks in production:

Production from 13 coal blocks allocated to 12 Govt. PSUs and Private companies have started till December, 08 as mentioned below.

Sl. No	Name of allocatee	Allotment year	Name of coal blocks	Remarks with present status.
1	CESC Ltd./ICML	1993	Sarshatali	Production in 07-08 - 2.75 MT and will reach PRC (3.1 MT) in 09-10, Forest land likely to get soon. Washery is being installed in 4/08.
2	HINDALCO Ltd.	1994	Talabira-I	Reached PRC. No need to review further. Lifespan of the present mine is for 5-6 yrs.
3	WBSEB/BECML	1996	Tara (East)	Reached PRC. No need to review further.
4	WBPDL/ BECML	1996	Tara (West)	Reached PRC. No need to review further.
5	BLA Industries	1996	Gotitoria (E&W)	Reached PRC. No need to review further.
6	JSPL Ltd.	1996	Gare Palma IV/1	Reached PRC. No need to review further. The Company has submitted a joint mining plan with Gare Palma IV/6 allotted to them. Issue regarding washing of coal is to be addressed.
7	Monnet Ispat Ltd.	1996	Gare Palma IV/5	Reached PRC. No need to review further.
8	Jindal Power Ltd.	1998	GarePalma IV/2 & IV/3	Power plants require pulverised coal of 42% ash against availability of 50% ash. Revising MP for 7 MT PRC - to be achieved in 2009-10.
9	Jayaswal Neco Ltd.	1999	Gare Palma IV/4	PRC to achieve in 2008-09.
10	PSEB	2001	Panchwara Central	Production started. PRC to be achieved in 2009-10. EUP being commissioned.
11	Prakash Industries Ltd.	2003	Chotia	Reached PRC. No need to review further.
12	Arunachal Pradesh MDCL	2003	Namchik Namphuk	Mine started production since April, 2007

Out of the above, Hindalco, BECML, BLA Industries, JSPL, Monnet, Prakash Industries Ltd have achieved peak rated capacity. All these companies have also started EUPs.

(c) It is expected that 10 blocks for which opening permissions have granted, will be starting mining operation in 2008-09. Besides, 8 more coal blocks are expected to be operative in 2008-09. Remaining 6 coal blocks will start production in 2009-10 as per the assurance given by the allocattees which are shown below:-

Sl. No.	Name of Allocattee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt.of prodn. in meeting	Remarks with Pending milestones
1.	Utkal Coal Ltd.	Utkal-C	29.5. 98	Nov. 01	-	No serious effort by the company. Land acquisition not completed. Badly delayed. Advisory to be issued.
2.	Monnet Ispat Ltd.	Utkal-B2	16.8. 99	Feb. 03	Dec. 08	Assured to start production in December 2008.
3.	Raipur Alloys Ltd.(self expl)	Gare Palma IV/7	25.4.00	June 05	Oct, 08	Opening permission issued long back but taking lot of time for OB removal. Expected to start production in 10/2008. EUP running since Dec 04 and getting tapering linkage. Advisory to be issued and tapering linkage to be reviewed.
4.	Usha Martin Ltd.	Kathautia	29.9.03	Sept 06	July, 08	Opening permission issued in February 2008. Will start production in June 2008, 0.2 million tonne in 2008-09 and PRC - 0.8 million tonne in 2009-10. EUP existing.
5.	OMDC (Govt. Disp)	Utkal-D	19.12. 03	June 07	Oct, 08	Land acquisition completed. Prior approval issued by Central Govt. FC expected soon. Production expected from Oct.08. Problem in formation of JV with private company.
6.	KPCL	Baranj I-IV, Kiloni and Manora deep	10.11. 03	May 07	June, 08	Opening Permission issued in June 07. OB removal started and expected production by June 2008. Land acquisition problem persists. EUP commissioned.
7.	WBPDCCL	Barjora	23.6. 03	Dec 06	July, 08	Opening permission issued in Feb. 08. Production by Dec. 2008.
8.	CMDC (Govt. Disp)	Tara	14.8.03	Feb 07	Dec, 08	Explored block but GR procured after 2 years resulting in delay. Till date, FC, EMP and Land acquisition are pending. Overall progress is badly delayed. Assured production by Dec 2008.
9.	TVNL	Badam	3.11. 03	May 07	Aug, 08	EMP in March 08. Land acquisition delayed. ML is lying with State Government. Assured to start production in August 08 which is very unlikely.
10.	IISCO	Tasra	26.2.1996	Feb.99	Sept 09.	MP not submitted, will be submitting in May, 2008 for enhanced capacity. Land not in full possession. Assured to start production in Sept. 2009. Badly

						delayed case.
11.	WBPDCL	Gangaramchak Gangaramchak- Bhadulia	23.6.2003	Dec.06	2009	These two blocks will come into production in 2009.
12.	GVK Power Ltd.	Tokisud North	07.01.02	July,05	June, 09	Badly delayed. Except approval of mining plan, all milestones pending.
13.	JSPL	Utkal B-1	29.9. 03	Mar.07	depends upon land acquisition- EUP setting up	FC pending with State Government. Land acquisition to be completed by Dec. 2008. EUP in 2009. As EUP is delayed due to land acquisition problem, starting of mine, which to be synchronised with EUP, is not certain.
14.	Field Mining & Ispat Ltd.	1.Chinora 2.Warora	8.10. 03	April, 07	within 3 months of obtaining ML.	Land acquisition is partly done. EMP expected soon. Previous approval, lying with MOC to be expedited. Assured to start mining within 3 months of obtaining Mining lease. MOU for acquiring an existing sponge iron plant is done and start of EUP is to be synchronised with colliery.
15.	Gondwana Ispat Ltd.	Majra	29.10. 03	April,07	Jun, 09	Late approval of MP led to delay in land acquisition -not completed yet. EMP, FC, Previous approval pending. Proposed to start mining by June 2009 and End use plant by Oct, 09.
16.	Bhusan Ltd.	Jamkhani (unexplored)	12.11. 03	Sept.08	Dec, 08	Originally unexplored was explored and GR obtained in May 05. EMP and acquisition of govt. land expected by April 08. FC pending.
17.	Shree Baidyanath Ayurved Ltd.	Bhandak West	27.11. 03	May,07		MP not yet approved. Assured to start production after one year on approval of mining plan. Land acquisition, FC, EMP not completed.
18.	B.S.Ispat Ltd.	Marki Mangli-I	25.4. 01	Oct.2004	Oct. 2008	Company could not acquire land for proposed opening for which 50 acres land for alternative opening is being acquired by July 2008. Assured to the Committee that production to commence in December 2008. land for End use Plant acquired by direct purchase and EUP to come up in June 2009.

Abbreviations: MP – mining plan; RR – Resettlement and Rehabilitation; EUP – end use project; PRC – peak rated capacity; FC – fresh clearance; EMP – environment management plan; ML – mining lease; MoC – Ministry of Coal.

End Use projects: On review of associated EUPs, it was noted that progress of most of the companies was reasonably satisfactory. Companies are at various stages of obtaining FC, EMP clearance, acquisition of land and installation of equipment. TVNL needs to expedite construction of EUP to synchronize with starting of mine at Badam block. It was

also noted that GVK Power and Shree Baidyanath need to expedite their EUPs to synchronize with mining operation.

Specific Issues:

- i. **M/s CESC** has started coal production in 2002 but till date due to non acquisition of balance land, it could not reach the peak rated capacity of 3.1 MTPA. CESC representative informed in the meeting that they have produced 2.75 MT and will reach PRC (3.1 MT) in 09-10. Forest land is likely to be handed over soon. Washery is being installed in 4/08.
- ii. It was noted that **SAIL/IISCO** had not been able to start mining operations till now even after having been allotted the block as back as Feb. 1996. SAIL representative in Sept 07 meeting had assured that once they received the EMP clearance they would start mining activities. They had expected to start it by Feb, 2008. But now it emerged that MP needs to be revised and is being prepared by CMPDIL, after the approval of which EMP will need to be obtained. SAIL assured to start mining by Sept 09. EUP is existing.
- iii. Representative of Utkal C informed that due to forest clearance and land acquisition problem they could not yet start the mine. Delay has not been appreciated. **M/s UCL** could not inform the date due this reason. Chairman had advised M/s UCL in the meeting held in Sept, 2007 to start mining activities by March 2008 positively otherwise coal linkages to concerned EUP will be reviewed. Review of linkage needs to be done now.
- iv. **M/s JPL**: Power plants requires pulverised coal of 42% ash against availability of 50% ash. Revising MP for 7 MT PRC -to be achieved in 2009-10.
- v. **M/s Fieldmining & Ispat Ltd.** was allotted Chinora and Warora (W) - Southern part on 08.07.03. Land acquisition is partly done. EMP clearance expected soon. Previous approval, lying with MOC to be expedited. Assured to start mining within 3 months of obtaining mining lease. MOU for acquiring an existing sponge iron plant has been signed and acquisition of EUP is to be synchronized with commencement of mining operation. The company was advised to expedite the process.
- vi. Representative of **M/s Monnet Ispat & Energy Ltd.** informed that the problem regarding land acquisition, RR package still remain. They requested Ministry to take up the issue with State Government They, however, assured to start production by Dec, 08.
- vii. **M/s BS Ispat** informed that 50 acres of land for opening alternative site is being acquired by July 2008. Assured to commence production in Dec. 2008. Land for end use plant acquired by direct purchase and EUP to come up in June 2009.

- viii. Development of Tokisud North block is badly delayed. 600 MW EUP will be commissioned only in 2011. On the other hand the block will start producing, as per **M/s. GVK Power Ltd.**, in June, 2009. The Committee did not appreciate the delay in the development of coal block as well as the end use project. The Committee advised the company to expedite the process.
- ix. **M/s Gondwana Ispat Ltd.** of **Majra** coal block informed that late approval of MP led to delay in land acquisition which has not been completed yet. EMP, FC, Previous approval are pending. Proposed to start mining by June 2009 and end use plant by October 09.
- x. Sri Baidyanath Ayurved Bhawan Pvt. Ltd. was asked to expedite the development of the block and associated EUP. The company informed its MP has not been approved yet. They assured to start production within one year on approval of mining plan. There was not much progress in respect of land acquisition, EMP/Forest clearance etc either.

II) Coal blocks allotted during 2004:

(a) During 2004, 5 coal blocks were allocated to 3 Govt. PSUs and 1 Pvt. Company. **Umaria** West block allocated to M/s Sainik Finance Ltd, has been de-allocated.

(b) On reviewing the performance of Govt. PSUs, it was noted that:-

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt.of prodn.	Remarks with Pending milestones
1	NALCO	Utkal-E (Unexplored block. GR available in 4/05)	27.08.04	Aug. 2008	Dec. 08	Only Government land in possession. Private land not yet acquired. FC Stage-I expected in Oct. 08. OB removal to start in Dec. 2008.
2	CSEB	i. Paturia ii. Gidmuri	23.09.04 23.09.04	Mar.2008	Sept. 09	Not much progress. All milestones pending.
3	NTPC	Pakri Barwadiah	11.10.04	April,2008	Dec.08	Land acquisition under CBA Act is in progress. FC cleared from district. Transportation problem to be sorted out with Railways.

End Use projects:

- NALCO - Expected commissioning is in 2008.
 CSEB - Expected commissioning is in 2011. Needs to expedite.
 NTPC - Existing

Specific Issues:

- i. Mine Plan of **Paturia** and **Gidmuri** blocks of M/s CSEB were approved in Sept, 07. There is not much progress since then. End Use plant is also delayed. Chairman advised the company to apply for all these clearances and make all out effort to start the mine in scheduled time. Similar effort is also necessary to

expedite the setting up of EUP. While finalizing agreement with the developer, CSEB should keep in mind that the blocks have been allocated under the Govt. dispensation.

- ii. M/s NTPC: Land acquisition under CBA Act is in progress. FC cleared from district. Transportation problem to be sorted out with Railways as it may not be possible to evacuate coal until the as Tori Shivpur line is completed. Intervention of MOC was requested.

III) Coal/Lignite Blocks allotted during 2005

(a) Blocks allocated to Govt Companies:

9 coal and 3 lignite blocks were allocated to 9 Govt. PSUs and 5 Pvt. Companies. On reviewing their performances, it was noted as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt.of prodn. in meeting	Remarks with Pending milestones
1	WBMDTC Ltd. (Govt. Dispensation)	Trans Damodar (Unexplored block. GR made available in 3/06)	14.01.2005	Feb.2009	Feb. 2009	Exploration completed by MECL in March 2006. Land acquisition in progress. Expected to come into production by target date.
2	DVC	Barjora North	03.03.2005	Sept.2008	Dec. 08 (Sept 08-last meeting)	EMP obtained. FC, ML and land acquisition pending. Assured to start production in December 2008 and achieve PRC in 2010-11.
		Khagra Joydev	03.03.2005	Mar. 2008	Dec. 09 (Mar 09-last Meeting)	EMP and Land acquisition pending. Production to start in December 2009 and PRC to be achieved in 2012-13.
		Kasta East	03.03.2005	Sept.2008	-	No progress at all. Party stated that they made a request for other two nearby blocks which are not in captive lists.
3	WBPDC	Panchwara North (Unexplored block.)	26.04.2005	Apr, 11	Dec. 2010	Exploration completed. Mine Plan submitted for approval for 15 MT PRC.
4	RSMML (Govt. Disp)	Gurha West (Lignite block)	01.07.2005	June,2008	Jan, 2009	EMP, ML execution & land acquisition pending.
5	GPCL	Khadsalia – II (Lignite block)	06.09.2005	Mar 2009	Mar .2009	MP Approval, EMP, ML execution & Land acquisition pending.
		Surka – III (Lignite block)	06.09.2005	Mar 2009	Mar .2009	MP submission, FC & EMP, ML execution & Land acquisition pending.
6.	MCL/NLC/HINDALCO	Talabira -II	10.11.2005	May,2009	May,2009	JVC with MCL by Mid April. Action to be taken by MCL.

7.	MCL/ JSW /JPL/Jindal Stainless / Shyam DRI Ltd.	Utkal-A	29.11.2005	May,2009	Jan 2010	JVC with MCL by mid-April. Action to be taken by MCL.
8	APGENCO	Tadlicherla-I	06.12.2005	Dec.2008	Dec.2008 (no representative in the meeting)	Not much progress. All milestones pending including submission of BG. Request of waiver of BG is not agreed to.
9	RINL	Mahal	09.12.2005	June.2010	June. 2010	No Progress.

End Use Project :The progress made by all Govt. PSUs for setting up of associated EUPs are satisfactory except GPCL and APGENCO who were asked to expedite their EUPs to synchronize with mining operations.

Specific Issues :

- i. There has been no progress except purchase of GR in respect of Tadicherla -I. Advisory to be given to APGENCO. They were also advised to expedite construction of their EUP to synchronise with the starting of the mine scheduled in 2008-09. Request of waiver of BG was not agreed to.
- ii. As regards Mahal Block, there was no representative from M/s RINL. No progress is achieved. Advisory may be issued, and the Administrative Ministry may also be appraised of status.
- iii. As regards Utkal-A & Talabira-II, JVC with MCL for Utkal –A and Talabira-II by mid-April is expected. JS (Coal) may take a meeting separately to sort out issues of Talabira-II and Utkal –to ensure timely developmental activities by MCL.

(b) Blocks allocated to Private companies:

In addition to above, 15 coal blocks and 1 lignite block were allocated to 11 private companies. Panchbahini coal block allocated to M/s. Shri Radhe Industries Ltd. was de-allocated by MOC in 2006. The performance of 10 companies in respect of their 14 coal blocks and 1 lignite block are given below:

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt.of prodn. in meeting	Remarks with Pending milestones
1	Sunflag Iron & Steel Ltd.	Belgaon	28.03.2005	Sept.2009	Dec.07,	<i>Mining operations started before scheduled date.</i>
2	Jayaswal Neco Ltd.	Moitra	13.05.2005	Nov.2008	Dec 08	No progress made since last review meeting. Still assured to start production in December 08.
3	Abhijeet Infrastructure Ltd.	i.Brinda ii.Sasai iii.Meral	26.05.2005	Nov.2008	Mar.09	Only EMP obtained. Asked to start production in Oct 2009. End-use plant to come in April 2009.
4	Marudhar Power Ltd.	Gurha East Lignite Block	01.07.2005	July,2008	July.08	ML pending
5	Electrosteel	Central Parbatpur	07.07.2005	July,2008	Dec, 08	<i>Opening permission has been</i>

	Castings Ltd.					<i>issued</i> . Block will come into production in December 2008.
6	Domco Pvt. Ltd.	Lalgarh North	08.07.2005	Jan,2009	2009-10	All activities are pending except purchase of GR and submission of MP. Dispute pending in the Company Law Board.
7	Tata Steel Ltd.	i.Kotre Basantpur ii.Panchmo	11.08.2005	Feb2009	Mar, 09	Land has not yet been transferred from CCL. MP approved. No other progress. EUP has already been commissioned.
8	Usha Martin Ltd.	Lohari	24.08.2005	Feb2009	Feb 09	Boundary dispute. Deed of Conveyance to be signed with CCL in April 08. All activities pending.
9	Corporate Ispat Ltd.	Chitorpur North	02.09.2005	Mar, 2009	Mar. 09	Assured to start production in March 2009 subject to grant of FC. Change in location of plant.
10	Shri Virangana Steels Ltd.	i. Marki Mangli - II ii. Marki Mangli - III iii. Marki Mangli - IV	06.09.2005	Mar.2009	Mar. 09	Land acquired for Marki Magli -III, a non forest mine is done. Land acquisition for other blocks-major hurdle. EMP, FC, ML are pending. BG submitted. Expected to commence production in Dec. 08. EUP exists.

End Use Project: On review of the associated EUPs, it was noted that all companies had prepared Detailed Project Report (except M/s. Domco Pvt. Ltd.). Companies were at various stages of obtaining FC, EMP clearance, acquisition of land and installation of equipment. They were advised to ensure expeditious development of EUPs to synchronize with mining operations.

Specific Issues:

- i. Regarding **Moitra** block, the representative of **M/s Jaysawal Neco** intimated that their application for previous approval was pending with Govt. of Jharkhand since March 2006 for forwarding it to MOC. Representative of the State govt. was requested to expedite it. It was noted that no progress is made since the last review meeting. Still assured to start production in December 08.
- ii. **M/s Abhijit Infrastructure Ltd.** intimated that their application for previous approval with respect to **Brinda, Sasai, Meral** coal blocks was pending with Govt. of Jharkhand. Major part of the land is tribal land and hence help of the State govt. is vital in expediting land acquisition for the mine as well as EUP. Representative of the State govt. was requested to extend help. The company was advised to pursue this vigorously with the State Government.
- iii. Regarding **Lalgarh** block, no representative attended. The progress of coal block and EUP both are very slow. Advisory to be issued. A dispute regarding management control was reportedly pending in the Company Law Board.

- iv. Issue of transfer of land and mineral rights is expected to be settled between CCL and Tata Steel regarding **Kotre Basantpur and Pachmo to start the mine in time**. The company was advised to expedite this.
- v. As regards **Lohari** block **M/s. UML** had earlier informed that there was discrepancy between lease boundary supplied by CCL and boundary of the block as indicated in the GR in respect of Lohari block. The position was explained to the company. Deed of Conveyance to be signed with CCL in April 08. All activities pending. May ask CCL and company to take immediate action. The company was advised to expedite the process.
- vi. **M/s Corporate Ispat Alloys Ltd.** intimated that their application for previous approval for **Chitorpur** coal block was pending with MOC.
- vii. Representative of **Sri Virangana Steels Ltd.** informed that land acquisition for Marki Magli -III, a non forest mine has been done. Land acquisition for other blocks pose major hurdle. Expected to commence production in March 2009 for Marki Mangli -III. EUP exists.

IV) **Coal/Lignite blocks allotted during 2006**

Total 53 coal and 4 lignite blocks were allotted to 22 Govt. PSUs and 47 Pvt. Companies during 2006. However, one coal block, namely, Jainagar allotted to GMDC has been cancelled on representation of M/s GMDC.

(a) **Blocks allocated to Govt Companies:**

Out of total allocated blocks during 2006, 38 coal blocks and 4 lignite blocks were allocated to 22 Govt. PSUs. On reviewing the performance of PSUs (42 blocks), it was noted as follows:-

Sl. No.	Name of Allocatee	Name of Coal Blocks	Date of Allocation	Target date of prod.	Assured dt. of prodn. in meeting	Remarks with Pending milestones
1	MPSMCL	i. Amelia, ii. Amelia North	12.01.2006	July, 2009	Jul, 09	No Representative. As per report sent to CCO, MP approved and other milestone pending. However for Amelia North, EMP and previous approval received, FC and LA are pending. Advisory to be issued.
2	TVNL/DVC	Gondulpara	13.01.2006	July, 2009	Jul, 09	No progress. Bank Guarantee not yet submitted. Not found to be serious players.

3	NTPC	i. Chattibariatu	25.01.2006	July,2009	Aug, 09	Land acquisition under CBA Act in progress. MP submitted for approval. Rail alignment study completed. FC to be applied. Will come into production in August 2009.
		ii. Kerandari	25.01.2006	July,2009	2011-12	-do-
		iii.Talaipalli	25.1.2006	July,2011	Jul, 11	GR prepared by MECL after exploration. TOR for EMP finalised.
		iv.Chiropatsimal				All Milestones pending. Action to be taken by CIL/NTPC.
		v. Brahmani				-do-
		vi.Dulunga	25.1.2006	July,2011	Jul,11	GR prepared by MECL after exploration. TOR finalised. Other Mile stones pending.
4	JSMDC	i.Sugia	30.1.2006	Jan 2009	Oct.2008	MP approved. Expected to come into production in October 2008.
		ii.Rauta	30.1.2006	July,2011	July,2011	Unexplored block. PL not yet granted. No interest shown. No progress.
		iii.Burakhap				
5	MSEB/ GSEB	i.Mahanadi	06.02.2006	Aug,2011	Aug,2011	Exploration in Machakata completed by CMPDI. GR is expected by 15.04.08. Exploration to be taken up in Mahanadi.
		ii.Machakata				
6	CMDC	Gare Palma Sec-I	02.08.2006	Feb.2012	Feb.2012	Boundary dispute with JPL. Exploration in phases by MECL. Mining Plan for first phase to be submitted in March 2009. All milestones are pending.
7	CSEB	Parsa	02.08.2006	Feb.2012	Feb.2012	Unexplored block. PL obtained on May, 07. Exploration yet not started.
8	GMDC	i. Morga II	02.08.2006	Feb.2012	Feb.2012	Unexplored. PL applied but not yet granted.
9	MSMCL	Morga-I	02.08.2006	Feb.2012	Feb.2012	Unexplored. Application submitted for PL in Dec. 2006 to Govt. of Chhatisgarh. CMPDI agreed to do exploration. PL not granted.
		ii. Marki Jari Jamini Adhkoli	02.08.2006	Feb.2012	Feb.2012	Exploration under progress. GR expected by Dec. 2008. MP submission by March 2009.
10	TNEB + MSMCL	Gare Palma Sec-II	02.08.2006	Feb.2012	Feb.2012	JV not yet formed. Parties failed to indicate definite dates for finalisation of JV, signing of MoU and JVA. Jointly applied for PL in February 08.
11	BRKBNL	Saria Khoayatand	02.08.2006	Feb.2012	Feb.2012	Unexplored block. Not yet applied for PL. No other progress. Party does not appear to be serious.
12	JSMDC	i.Latehar	02.08.2006	Feb.2012	Feb.2012	Unexplored block. Application submitted for PL. to Govt. of Jharkhand, not yet granted. No apparent action taken by allottee. Progress not satisfactory.
		ii.Pindra Debipur Khoayatand	02.08.2006	Feb.2012	Feb.2012	
13	TVNL	Rajbar E & D	02.08.2006	Feb.2012	Feb.2012	Unexplored. Application submitted in Oct. 2006 for PL to Govt. of Jharkhand. Not yet granted. Practically no progress since allocation.
14	Govt. of NCT of Delhi & HPGCL	Mara II Mahan	02.08.2006	Feb.2012	Feb.2012	Unexplored. Haryana has applied for PL. Exploration to be done by MECL. The other partner, Delhi has not communicated its final willingness.

15	MPSMCL	Dongeri Tal II	02.08.2006	Feb.2012	Feb.2012	Unexplored. Application submitted in Oct. 2006 for PL to Govt. of MP.
16	OMC + APMC	Naogaon Telisahi	02.08.2006	Feb.2012	Feb.2012	Unexplored. Application submitted for PL to Govt. of Orissa. MECL will complete exploration and prepare GR by December 2009.
17	WBMTD CLtd.	i. Ichapur	02.08.2006	Feb.2012	Feb.2012	Unexplored. Exploration by MECL started. As GR for Kulti is expected by Mar.09 & Ichapur by Feb.2011 Committee asked to take simultaneous exploration for this block.
		ii. Kulti	02.08.2006	Feb.2012	Feb.2012	
18	Power Finance Corpom	i. Moher	13.9.2006	Aug. 2010	Aug.2010	Reliance Energy Ltd. has been selected on Aug.07 to start developmental activities of Sasan UMPP.
		ii. Moher Amlori Extn.	do	Aug.2010	Aug.2010	-Do-
		iii. Chatrasal	26.10.2006	April.2012	April.2010	-Do-
		iv. Meenakshi	13.9.2006	Mar.2010	Mar.2010	GR received. All other activities pending. Developer has not yet been selected.
		v. Meenakshi B	13.9.2006	Mar.2012	Mar.2012	Unexplored block. All other activities pending. Developer has not yet been selected.
		vi. Dip side of Meenakshi	13.9.2006	Mar.2012	Mar.2012	-Do-
19	MMTC	Gomia (deep UG)	02.08.2006	Feb.2013	Feb.2013	Unexplored block. The company has awarded the work for pre-feasibility report to TATA Steel. It appears that no progress has been made.
20	JSEB	Banhardih	02.08.2006	Feb.2010	Feb.2010	No representative attended. No serious effort on the part of allocatee. Not yet received PL from the State Government. No information for EUP is submitted.
21	RSMML	i. Jolipa ii. Kapurdih iii. Sibkar iv. Sachcha sauda	13.11.2006	May,2010	May,2010	Explored lignite blocks. All mile stones pending.

End Use Project: Companies are at different stages of development for setting up of End Use Projects. They were advised to make all out efforts to commission their EUPs to synchronize with mining operations.

Specific Issues:

- i. As regards **Gondulpara** block, **M/s TVNL** informed that all the milestone including submission of BG are pending due to want of JV notification by MOC. MOC in last meeting had informed that unless 26% share of TVNL is mentioned in JV, the same can not be approved and notified. Till date BG has not been submitted. May write to State Government and to the PSU for withdrawal of block.

- ii. For **Chattbariatu** block, there has been no progress during the last one year except purchase of GR. Early resolution of dispute is required over overlapping of the mine boundary allocated to NTPC with that of CBM block allocated to ONGC so that further activities could be started. NTPC, however, informed about the problem of evacuation of coal after it being raised and requested MOC intervention for early implementation of Tori Shivpur railway line.
- iii. Regarding **Kerandari** block, early resolution of the issue of overlapping of the mine boundary allocated to NTPC with that of CBM block allocated to ONGC is required so that further activities could be started. Evacuation of coal from this block is linked to Construction of Tori- Shivpur –Hazaribagh rail line and as such construction of this line should be monitored closely.
- iv. Block boundary of **Mahanadi/ Machhakata** block to be finalized in consultation with CMPDI.
- v. Gare Palma Sec II: JV not yet formed. Party has failed to indicate definite dates for finalisation of JV, signing of MoU and JVA. Jointly applied for PL in February 08.
- vi. Rauta and Burakhap blocks allotted to JSMDCL: These blocks are unexplored blocks. PL not yet been granted. No sincere effort is seen from the allocattee. Committee advised the party to submit bar chart of all activity within next two weeks otherwise notice to be issued.
- vii. Regarding the coal blocks allotted to PFC, it was decided that Zero date will be taken from the date the Developer/Operator selected through International competitive bidding takes over. As yet developers for all the blocks have not been selected.
- viii. Regarding **Gomia** coal block, MMTC was informed that time frame for completing their exploration and GR was 2 years. MMTC informed that this block being most difficult underground block, they have awarded the work for pre-feasibility report to TATA Steel. It appears that no progress has been made. Chairman advised M/s MMTC to take expeditious action to complete all milestones to enable start of mining operation as per schedule.
- ix. MPSMCL was allotted unexplored block - Dongeri Tal II on 02.08.2006. The party has applied for PL in Oct. 2006 to Govt. of MP, which has not been granted as yet. They do not appear to be sincere in getting the block developed.
- x. Parsa block was allotted to CSEB. This is an unexplored block. PL was obtained in May, 07 but exploration has not started as yet. Earlier estimate that GR would be available by 6/ 08 would not materialise. They do not appear to be very serious about the utilization of the block.

(b) Blocks allocated to Private companies:

During 2006, 15 coal blocks were allocated to different Pvt. Companies mostly through JV route. On reviewing the performance of Private block allocatees companies it was noted that:-

Sl. No	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt. of prodn. in meeting	Remarks with Pending milestones
1	Bhusan Ltd + Mahabir Ferro alloys	Bijahan (unexplored block)	13.01.2006	Oct 2010	Oct 2010	Unexplored block. GR obtained in 5/2007. JV signed. MP expected approval by March 2008 end. Land acquisition and other milestones are pending.
2	Jayaswal Neco Ltd.	Gare Palma IV/8	13.01.2006	July,2009	July,2009	FC & EMP clearance, Mining lease and land acquisition pending.
3	JSPL & Nalwa	Gare Palma IV/6	13.01.2006	July,2009	July,2009	The company has submitted a joint mining plan with Gare Palma IV/1 allotted to them. Issue regarding washing of coal is to be addressed, boundary issue with Raipur Alloy (Gare Palma IV/7 coal block) to be resolved.
4	Hindustan Zinc Ltd. & Others	Madanpur South	13.01.2006	July,2009	July,2009	JV has been formed. Application submitted for ML. MP submitted for approval. Land acquisition in progress. JV alongwith consortium of five companies has been formed.
5	Ispat Godavari & 4 Others	Nakia I & II	13.01.2006	July,2009	July,2009	MP has been submitted. Applied for mining lease. All other milestones pending.
6	Ultratech & Others	Madanpur North	13.01.2006	July,2009	July,2009	JV has been formed but Bank Guarantee not yet submitted other milestones pending.
7	Electrosteel Castings & others	North Dhadu	13.01.2006	July, 2009	July, 2009	All activities including GR, JVA, BG, ML & MP submission etc. JVA to be submitted by Mar, 08.
8	Neelachal Iron & Bajrang Ispat	Dumri (Explored)	13.01.2006	July,2009	July,2009	BG submitted. MP approved. Applied for EMP, FC, land acquisition. JVA not yet finalised.
9	Gupta Metallics & Gupta Washeries	Neerad Malegaon	13.01.2006	July,2009	Jul, 09	BG not yet submitted as per the terms and conditions of allotment letter. MP submitted only in March 2008. Misleading facts given by party regarding BG amount. No forest land is involved. Partial land acquisition completed.
10	Bhusan Steel and Strips Ltd. & Othrs	New Patrapara	13.01.2006	July,2009	-	Matter is sub-judice.
11	Tata Sponge & others	Radhikapur East	07.02.2006	Aug.2009	Aug. 09	MP has been approved. Other milestones are pending.
12	Essar Power & Hindalco	Mahan	12.04.2006	Oct.2009	Oct. 09	ML, FC and EMP are pending. Directly negotiating for private land.

13	Rungta Mines Ltd.& Others	Radhikapur West	25.04.2006	Oct,2009	-	Matter is sub-judice.
14	Rungta Mines Ltd.	Bundu	25.04.2006	March 2009	Mar, 09	BG submitted. Only MP approved. No progress since last review meeting.

End Use Project: Companies are at different stages of development for setting up of End Use Projects. They were advised to make all out efforts to commission their EUPs to synchronize with mining operations.

Specific Issues:

- i. JSPL informed that a part of the **Gare Palma IV/6** had been included in the mining lease granted to Raipur Alloys for Gare Palma IV/7. Representative of the Govt. of Chhatisgarh was requested to get it examined and sort out the matter. Further as the Screening Committee has asked the washability data of the mine, M/s JSPL requested MOC to notify the lab in which the test can be carried out. Chairman advised JS(coal)to examine the request.
- ii. As regards **Madanpur South** captive coal block, the long pending JV agreement has been finalized. However, the allocatees were further advised to make up for the lost time and start the mine as scheduled.
- iii. Representative of **Madanpur North** captive coal block informed that they have already formed the joint venture and all necessary steps are being taken to start production as per normative time schedules. The Committee asked the company to submit BG by JV for which party asked time upto 30.04.2008.
- iv. Dispute of **North Dhadu** block allocated to Electrosteel etc. regarding sub-blocking along the nala has now been decided. JV agreement has been finally agreed upon and will be submitted within 31st March, 2008. Assured to submit BG by May 08 and MP by June 08.
- v. **Dumri** block has been allocated jointly to M/s Neelachal Iron and Power and M/s Bajrang Ispat under option III. No progress has been made as yet except purchase of GR due to non finalization of tripartite agreement between the block allocatees and CCL. The companies were advised to finalise this without further delay.
- vi. Regarding **Neerad Malegaon**, the parties were advised in the last review meeting to submit BG as per the allotment letter by 31.10.2007 failing which MOC would be constrained to take recourse to de-allocation. They were further informed that the BG amount could be modified later as per the rated capacity of the approved mine plan. Till date the party has not submitted the required BG. Progress in

achieving milestones was very slow. The Committee expressed dissatisfaction over the issue of non compliance.

- vii. As regards, **Radhikapur (East)**, MP has been approved. But other milestones are pending. The Committee expressed dissatisfaction over the progress.
- viii. Bundu block allotted to Rungta Mines Ltd. on 25.04.2006 – MP has been approved but EMP, FC, ML execution, land acquisition are pending. There has been no progress since the last review meeting.

V) Coal/Lignite blocks allotted during 2007

52 coal and 6 lignite blocks were allotted in 2007.

(a) Blocks allocated to Govt Companies:

35 coal blocks allotted to Govt. companies during 2007. On reviewing the performance of PSUs it was as follows:-

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt. of prodn. in meeting	Remarks with Pending milestones
1	APGENCO	Anesattapalli	20.02.2007	Aug.2010	Aug.2010	BG not submitted. No progress Seems that party is not interested in the block.
2	APGENCO	Punukula Chilka	20.02.2007	Aug.2010	Aug.2010	Do
3.	APGENCO	Pengadappa	29.05.2007	Nov.2010	Nov.2010	Do
4	SAIL	Sitanala	09.04.2007	Oct. 2011	Oct. 2011	Explored. All activities are pending except purchase of GR and submissior of BG and MP (2/08)
5	Rajasthan Rajya Vidyut	Parsa East	19.05.2007	Nov. 2012	Nov. 2012	Un explored. Applied for PL. Most of the block area is forest land. All other activities are pending excep submission of BG.
6	Rajasthan Rajya Vidyut	Kanta Basan	19.05.2007	Nov. 2012	Nov. 2012	Do
7	DVC	Saharpur Jamarpani	25.7.2007	Jan.2013	Jan.2013	BG and PL application submitted bu PL not yet granted.
8	NMDC	Shahpur (W)	25.7.2007	Nov. 2013	Nov.2013	Do
9	NMDC	Sharpur(E)	25.7.2007	Nov. 2013	Nov.2013	Do
10	GMDC & PIPDICL	Naini	25.7.2007	Jan.2013	Jan.2013	BG and PL application submittec jointly. JV not yet formed nor the date of formation was intimated.
11	JSEB & BSMDC	Umra Paharitola	25.7.2007	Jan.2013	Jan.2013	BG not paid, no progress, BSMDCI for sub division, not serious players.

12	MPSMCL	Morga-III	25.7.2007	Jan.2013	Jan.2013	BG not submitted, applied for PL.
13	ASMDCL & MMDCL,T NEB,OMC	Mandakini-B	25.7.2007	Jan.2013	Jan.2013	JV not formed. Except Meghalaya others signed MOU. BG not submitted.
14	MPSMCL	Bicharpur	25.7.2007	Nov. 2013	Nov.2013	BG not submitted, applied for PL.
15	Jharkhand UMPP	Kirandari BC	20.7.2007	Nov. 2013	Nov.2013	Developer has not been selected yet. No progress.
16	WBMDCL	Jaganathpur A	25.7.2007	Nov. 2013	Nov.2013	BG not submitted, asked to submit by 31.03.2008. MECL to explore.
17	WBMDCT	Jaganathpur-B	25.7.2007	Nov. 2013	Nov.2013	Do
18	UPRVNL, CMDCL, MPGCL,	Chendipada & Chendipada-II	25.7.2007	Jan.2013	Jan.2013	JV not yet formed. No progress.
19	JSMDC	Patrartu	25.7.2007	Nov. 2013	Nov.2013	BG not submitted, No progress Apparently no action on ground.
20	APMDC	Suliyari	25.7.2007	Nov. 2013	Nov.2013	BG submitted, RE GR purchased Applied for PL. Assured to complete by May 08.
21	CMDC	Shankarpur (bhatgaonII) Extn	25.7.2007	Jan.2013	Jan.2013	Explored block. BG submitted. GR purchased. MP being prepared by CMPDI, expected submission by July 08.
22	MPSMDCL	Mandla South	25.7.2007	Nov. 2013	Nov.2013	BG not submitted, applied for PL.
23	GPCL, KSEB, OHPCL	Baitarani West	25.7.2007	Jan.2013	Jan.2013	BG not submitted, requested for extension of time. JV not formed.
24	MSMDCL	Warora	25.7.2007	Nov. 2013	Nov.2013	Partially explored, All activities are pending except BG submission.
25	MPMDCL	Marki Barka	25.7.2007	Nov. 2013	Nov.2013	No representative attended. BG not submitted, applied for PL.
26	MPMDCL	Morga IV	25.7.2007	Nov. 2013	Nov.2013	BG not submitted, applied for PL.
27	OPGCL	Dip side of Monoharpur- II	25.7.2007	Jan.2013	Jan.2013	BG submitted. Unexplored block.
28	CMDC	Sondiha	25.7.2007	Nov. 2013	Nov.2013	Un-Explored. RE GR purchased. BC submitted, applied for PL.
29	MSMCL	Agarzari	25.7.2007	Jan.2013	Jan.2013	Partially explored, Require detailed exploration. All activities are pending except BG submission.
30	MPMDCL	Semaria/Piparia	25.7.2007	Jan.2012	Jan.2012	Explored block. All activities are pending.
31	OPGCL	Manoharpur	25.7.2007	Jan.2013	Jan.2013	BG submitted, GR purchased, MF submitted.
32	JSMDC	Robodih OCP	25.7.2007	Jan.2011	Jan.2011	Explored block. BG not submitted GR not purchased. Apparently no action on ground.
33	NTPC	Chatti Bariatu (S)	25.7.2007	Jan.2011	Jan. 2011	BG not submitted. No progress.
34	WBMDTCL	Sitarampur	27.12.2007			BG not submitted for this Regionally explored block. Exploration is being

						taken up by MECL.
--	--	--	--	--	--	-------------------

End Use Project: Most of the blocks are given to State government for commercial exploitation. Blocks given to power sector are lagging behind in setting up EUPs. EUP related to Blocks given for steel sector is satisfactory. Companies are at different stages of development for setting up of EUPs. They were advised to make all out efforts to start their EUPs in order to synchronize their mining operation.

(b) Blocks allocated to Private companies:

17 coal blocks and 6 lignite blocks allotted to private companies during 2007. On reviewing the performance of Pvt. allocatees it was noted that:-

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation	Target date of prod.	Assured dt. of prodn. in meeting	Remarks with Pending milestones
1.	VS Lignite Power Ltd.	Lunsara	7.2.2007	Feb.2010	Feb.2010	BG not submitted. All activities are pending except GR. Progress not satisfactory.
2.	Indure Pvt. Ltd.	Mandal Charan	7.2.2007	Aug.2010	Aug.2010	do
3.	NSL Power & Infratech Ltd.	Merta Road	7.2.2007	Aug.2010	Aug.2010	do
4.	Nandal Enterprises	Indwara	7.2.2007	Aug.2010	Aug.2010	do
5.	DCM Sriram Consolidated Ltd.	Kapriion –ki-Dhoni	7.2.2007	Feb.2010	Feb.2010	BG, MP, ML application submitted, Satisfactory.
6.	Binani Cements	Nimbri Chand Badan	7.2.2007	Feb.2010	Feb.2010	BG, MP, ML application submitted, Satisfactory.
7	Chaman Metallicks Ltd.	Kosar Dongergaon	20.2.2007	Feb.2011	Feb.2011	All pending except GR & BG, no progress since last review meeting.
8	Bhatia International LTD.	Warora West	20.2.2007	Aug.2011	Aug.2011	Explored. BG submitted, GR purchased. All other pending. Slippage for MP submission and approval. Notice to be issued.
9	Bankura DRI Mining Manufacturing Pvt. Ltd.	Bihari Nath	20.2.2007	Aug.2011	Aug.2011	No progress. Even BG not submitted. GR not paid on flimsy ground. Notice to be issued for de allocation.
10	JSPL	Jitpur	20.2.2007	Aug.2010	Aug.2010	Explored. MP submitted. All pending except GR & BG.
11	Essar Power Ltd.	Chakla	20.2.2007	Aug.2010	Aug.2010	BG submitted, MP approved. Satisfactory progress.
12	Prism Cement Ltd.	Sial Ghogri	29.5.2007	Nov 2010	Nov.2010	Explored. BG submitted, GR purchased. All other pending. Slippage for MP submission and approval. Notice to be issued.
13	SKS Ispat Ltd.	Rawanvara N	29.5.2007	Nov 2011	Nov.2011	BG submitted. GR not yet purchased. Mentioned about

						high cost of GR (24 cr.) comparing PRC 0.4 MTPA.
14	HINDALCO, TPL	Tubed	1.8.2007	Feb 2011	Feb.2011	Progress is held up as directed by MOC.
15	Pushp Industries	Brahmpuri	1.8.2007	Feb 2011	Feb.2011	GR purchased. Bank Guarantee submitted. Applied for ML. MP under preparation. Assured to start production in 2009.
16	Jayprakash Associates Ltd.	Mandla (N)	17.9.2007	Feb 2012	Feb. 2012	GR, BG done. MP submitted. Satisfactory progress.
17	Essar Power Ltd.,	Ashok Karkatta Central	06.11.07			BG. PL is under preparation. Issue of Railway line with CCL and CMPDIL.
18	Bhushan Power and Steel Ltd.	Patal East	06.11.07			BG submitted. Applied to State Government for PL.
19	AES Chhattisgarh Energy Pvt. Ltd	Sayang	06.11.07			BG submitted. Applied for PL. Mentioned about the elephant sanctuary adjoining the block boundary.
20	DB Power Ltd.	Durgapur II/ Sarya	06.11.07			Explored block, BG submitted.
21	BALCO	DurgapurII/ Taraimar	06.11.07			GR purchased. BG submitted. Applied for ML. MP to be submitted before 5th May. 100 MW end-use plant in Korba.
22	Adani Power Ltd	Lohara West and Lahara East Extn.	06.11.07			GR purchased. BG deposited. Application submitted for TOR. Expected production in 2010-11.
23	Sova Ispat Limited	Ardhagram	06.11.07			GR purchased. BG submitted. JV agreement by May 08. Court stay order on inclusion of Jai Balaji.

End Use Project: Companies are at different stages of development for setting up of EUPs . They were advised to make all out efforts to start their EUPs in order to synchronize their mining operation.

Specific Issues:

- i. Ashok Karkatta central coal block is allotted to **M/s Essar Power Ltd.** But rail line is being laid through the block, Chairman asked to convene a meeting to sort out the issue.

VI) General Issues:

- i. Chairman advised the Coal Controller to closely review the progress of the blocks which are lagging in timely achievement of the milestones.

- ii. It was decided to exclude the block allocatees who have achieved the rated capacity as per the mine plan from attending further review meetings.
- iii. For the purpose of monitoring of development of coal blocks, a schedule of normative milestones has been prescribed. In respect of milestone 'Purchase of GR' in the said schedule, in case of unexplored/ partially explored blocks, the date of reckoning will be 2 years from the date of issuance of prospective license or date of preparation of GR, whichever is earlier.
- iv. A general advisory note may be issued to all the block allocatees defaulting in starting production within the specified period, as the case may be, to ensure that they make serious efforts to make up the lost time.
- v. It was noted with concern that in case of some unexplored blocks allotted to State PSUs under govt. dispensation, PL has not been granted even though blocks are in their own state. This delay will jeopardise the target of production from these blocks. The Committee took a serious view and decided to write to these State Govts. and concerned PSU for early action or to surrender the blocks.
- vi. Since a number of blocks were getting delayed due to problems related to land acquisition, block allocatees were advised to take up directly with the land owners for direct purchase of essential land and sorting out resettlement issues in addition to acquisition under LA Act through the State Govt.
- vii. Whether blocks have been allocated, the issue of extension/cancellation of period of tapering linkage in favour of respective block allocatees may be examined and decided.

Government

Review Meeting to be taken by Additional Secretary(Coal) on 25.03.2008.

1. Dr.S.P.Seth, Additional Secretary, Ministry of Coal
2. Shri K.S.Kropha, Joint Secretary(Coal).
3. Shri K.C. Samria, Director.
4. Coal Mines Planning and Design Institute
 - (i) Shri A.K.Singh, CMD
 - (ii) Shri A.K.Wahi, GM, ES.
 - (iii) Shri B.Dayal, GM, TS
5. Coal Controller Organisation
 - (i) Shri A.Panda, Director
 - (ii) Shri B.G. Datta, DACE
6. Ministry of Steel
 - (i) Dr. S.S. Tak, Dy. IA
7. Government of Maharashtra
 - (i) Shri V.S. Saakhade, Director, Geology & Mining.
8. Coal India Limited, Kolkata
 - (i) Dr. Subir Majumder, Dy. CGT, CP
9. Mahanadi Coalfields Limited.
 - (i) Dr. Subir Majumder, Dy. CG, CP
 - (ii) Shri S. Sinha, CGM
10. Government of West Bengal
 - (i) Shri Bhaskar Khulbe, Advisor.

Private Parties

Review Meeting to be taken by Additional Secretary(Coal) on 25.03.2008.

Sl.No.	
1	M/s Hindalco Industries Ltd. Shri R.K.Kasliwal, Advisor Shri PRS Mani, GM Shri Vinod Verma, DGM
2	Jindal Steel & Power Ltd. Shri B.N.Abrol , Ex. Director Shri Chaitanya Modi, Manager Corp. Affairs
3.	M/s Monnel Ispat & Energy Ltd. Shri A.s. Mudgal, VP(Mktg & CA)
4	West Bengal Power Development Corp. Ltd. Shri G.Bandyopadhyay, DGM Shri A.K.Sharma, Dir Shri A.K.Tooley, Dir.
5	SAIL Shri Arvind Kumar, AGM(CRMG) Shri A.K.Pandey, GM(CRMG)
6	Shri P. Prasad, GM
7	Shri G.K.Chhanghani, Director Shri R.C. Mehta, Addl. VP
8	Shri B.C. K. Reddy, GM- PO
9.	M/s B.S. Ispat Ltd. Sh.Ashish Aggarwal, Director.
10.	M/s Utkal Coal Vice Chairman Shri D.K.Sahni Shri A.Mihra, Shri Rajeev Lala
11	Adani Enterprises Ltd. Shri M.K.Thapar, President(Coal Mining)
12	RRVUNL Shri IPS Pahwa, Dy. Chief Engineer
13	Adani Power Ltd. Shri H.L.Saini
14	Usha Martin Ltd Shri D.K.Saiol, Sr. VP
15	TVNL , Jharkhand , Ranchi Shri D.K.Singh, Coal Advisor Shri K.Mahto, Joint Secretary(Tech.)
16	Gondwana Ispat Ltd. Sh. Anand Sarda, Director

17	Sh.R.P.Goyal, Director Shri S.C. Wahie, GM Shri SO Deshpande, Advisor Project
18.	Baidyanath Aryuved Bhawan, Pvt. Ltd. Shri Pranav Sharma
19.	Orissa Mining Corporation Ltd. Shri N.C. Sahoo, Dy. GM
20	Sri Virangana Steel Ltd. Sh. A.k.Saxena, President
21	West Bengal Mineral Development & Trading Corp Ltd. Shri A.K.Sen, CMD
22	Shri P.S. Yadav, GM(Mines)
23	Tata Steel Ltd. Shri Dilip Kumar, Chief KB Project Shri Sanjay Nath Singh, Resident
24	NALCO Shri A.K.Mishra, GM
25	DVC Kolkata Shri S.K.Das, CE(Fuel) Shri A.K.Das, DCE(Fuel)
26	JNL , Nagpur Shri R.K.Lal
27	AIL Shri M.Kar, VP(Mines)
28	CIAL Shri A.K.Srivastava, CEO(mines)
29	SISCO Shri S.K.Gupta, Director Shri Pranav Bhardwaj, Jt MD
30	NTPC Shri BP Singh, ED(CM&CW) Shri A.B.Haldar, Ad. GM(CM& CW)
31	APGENCO Shri G.Ravi Kumar, AS(Coal) Shri G.Kishore Babu,CE(Gen)
32	RSMML Shri Harsha Vardhan, Sr. M.(G)
33	Shri G.Satyanarayana, GM(Mines)
34	Shri Rajkumar Rai Singhanian, Sr. Executive (Power)
35	C.S. Electricity Board, Raipur Shri M.L.Kirwani, Add. CB(PRIL)
36	Shri Niswhant Rana, Jr. Manager.

Government

Review Meeting to be taken by Additional Secretary(Coal) on 26.03.2008.

1. CMPDI
Shri A.K.Wahi, GM, ES
2. Coal India Limited
Dr. S. Majumder, Dy. CG
3. Government of Maharashtra
(i) Shri V.S. Saakhade, Director, Geology & Mining.
4. Mahanadi Coalfields Limited.
(i) Shri S. Sinha, CGM
5. JSMDCL
(i) Shri S.N.Sinha, GM(M)
6. Coal Controller Office
(i) Shri A.Panda, Dir
(ii) Shri B.G. Datta, DAC
7. CMDC, Raipur
(i) Shri P.S.Yadav, GM
8. Ministry of Steel
Dr. S.S. Tak, Dy. IA

Private Parties

Review Meeting to be taken by Additional Secretary(Coal) on 26.03.2008.

Sl.No.	
1	TNEB (i) Shri JPS Amarnath, Superintendent Engineer (Mech)/
2	Electrosteel Casting Ltd. Shri S.Mimani, Sr.Manager
3	Hindustan Zinc Ltd. Shri Mubarik Khan, Project Coordinator
4.	Madanpur South Coal Company Shri G.K.Changani, Director
5	Visa Steel Ltd. Shri K.M.Lal, Ex. Director
6.	OCM Power Gen. Ltd. Shri Ramakanth Tiwari, GM(CA)
7.	Bhushan Steel Ltd. Shri Pawan Kumar, Manager Commercial Shri Anil Ahuja, VP Shri Rajiv Agarwal, VP
8	Orissa Sponge Shri P.K.Mohanty, MD
9	Shri Ashok Agarwal, Chairman
10.	Jindal Steel &Power Ltd. Shri Chaitanya Modi
11	Nalwa Sponge Iron Shri Pramod Aggarwal, Project Engineer
12.	Nalwa Sponge Iron Shri Pramod Project Engineer
13	Prakash Ind.Ltd Shri A.K.Chaturvedi, ED(CD)
14	Anjani Steels Ltd. Dr. R.Kumar
15.	Navbharat Coalfields Shri Vihar Singh
16	Sunflag Iron & Steel Ltd. Shri S.Dixit
17	Singhal Enterprises Pvt. ltd. Shri Sudhir Agarwal
18.	Ultratech Cement Shri S.B.Chakraborti Shri Sunil Babbar

19.	Sri Mahavir Ferrow Alloy Pvt. ltd. Shri S.C. Jain, Director
20.	GMDC Shri A.Selvanayagam , DGM-Geology
21	Shri Anup sinha, Vice President
22.	Shri B.k.Arora, Ex.Director
23	Shri S.N.Sinha, GM(M)
24	Orissa Mineral Corporation Shri S.K.Sarangi, MD Shri N.C.Sahoo, DGM
25	OML Dr.C.S.Rao, CGM
26	OCL Shri S.C.Khera Shri D.K.Agarwal
27.	Gupta Metallic & Power Ltd. Shri Vinod Tzwarz, Director Ex- President
28	Gupta Coalfields & Washeries Ltd. Shri Ratan Shah, Exe. Director
29	Tata Sponge Shri Ujjwal Chatterjee, Dy. GM
30	Tata Steel Ltd. Shri Sanjay Nath Singh, Resident Executive
31	Essar Shri R.B.Mathur, Advisor (Coal)
32	DVC Shri S.K.Das, CE(Fuel) Shri A.KDas, DCE(Fuel)
33	TVNL Shri K.Mehta, JS(T)
34	C.S. Steel Board Shri M.L.Hirwani, Addl. CR(PRG)
35	MMTC Shri Rajiv Chopra, CGM(Project)
36	Gupta Metallics & Power Ltd. Shri A.V.Shenwai, Director
37	Haryana Power Gen. Corp. Panchkula Shri R.S. Bhatt, Tech. Consultant
38	Gujarat State Electricity Corporation Shri R.G.Mandan
39	Field Mining & Ispat Ltd. Shri Anil Taneja
40	APMDC Ltd Dr. CR Reddy, OSD
41	UPRVUNL

	Shri Alok Tandon, MD Shri Mukesh Chandra,
42	Mahagunj Collieries Ltd Shri IP Jaju, Executive Director
43	SKS Ispat & Power Ltd. Shri Amrit Singh, Manager Corporates Shri Rohit Jaiswal, Manager(Mkt.)
44	Shri P.K.Mittal, VP(Mining)
45	Shri K.C.Brahman, VP(Coal)
46	Shri H.C.Jena, Project Coordinator
47	Shri A.Selvanygam, DGM, Geo
48	Shri M.J.S. Ashok, Project, Manager, PIPDIC
49	Shri L.S.Rathore, Gr, General Manager Shri
50	ESSAR Shri Jyotiprakash Panda, manager
51	M/s Pushp Steel & Mining (P)Ltd. Shri Atul Jain, Director
52	BALCO Shri Sanjay Jain, Asso VP

